

THALES

Thales Canada, Transportation Solutions

105 Moatfield Drive
 Toronto, Ontario
 Canada
 M3B 0A4
 Tel. (+1) 416-742-3900
 Fax (+1) 416-401-3732
 www.thalesgroup.com

OLRT Constructors

1600 Carling Avenue, Suite 350
 PO Box 20
 Ottawa, On K1Z-1G3
 Attention: Frank Fitzgerald
 Systems Installation Director
 Frank.Fitzgerald@ottawa-lrt.ca
 cell: (613) 293-1883

Via E-mail

DATE: March 13, 2017

Letter Reference: OLRT-THALES-0669

**Ref. Subcontract No. 507528-P002 for the Supply of Automatic Train Control Systems
 Subcontracted Works for the Ottawa Light Rail Transit Project ("Subcontract")**

Reference: OLRT-THALES-0631, CBTC Schedule –
 Critical Path & Completion Date, 5 January 17

Subject CBTC Schedule Update - Monthly Submission

Dear Frank,

Thales hereby submits our monthly update of the CBTC project schedule for OLRT review and comment.

Thales forecast for Revenue Service availability remains 8 November 2018. We have made progress with CBTC integration in the MSF Yard including moving switches. The absence of operational Switch heaters in the Yard continue to frustrate Thales ability to make further progress. Access to an Alstom qualified vehicle for static PICO continues to be delayed this month. As a critical path activity, OLRT is encouraged to resolve the vehicle access issue as soon as possible to reduce the impact to the Revenue Service date.

If you have any questions related to this updated schedule, please do not hesitate to contact me.

Sincerely,



Michael Burns
 Project Manager
 Thales Canada, Transportation Solutions
michael.burns@thalesgroup.com
 tel: +1 (416) 742 3900, ext. 4019680
 cell +1 647 680-5542

c.c M. Al-Kayyali
 B. Godley
 P. Dooyeweerd

Attachment: OLRT_Confederation Line Project_March_17.pdf